



Republic of the Philippines
QUIRINO STATE UNIVERSITY
 Diffun, 3401, Quirino

STATUS OF PROJECT PROCURED AS OF SEPTEMBER 27, 2019

ITEM NO.	NAME OF PROJECT	CONTRACT AMOUNT	DATE STARTED	TARGET COMPLETION DATE	EXTENSION	ACCOMPLISHMENT TO DATE	REMARKS
1	IMPROVEMENT OF ADMINISTRATION BUILDING	₱ 4,213,685.24	JULY 24, 2019	February 19, 2020		30%	On going
2	CONSTRUCTION OF LANDSCAPE	1,009,925.28	May 27, 2019	July 25, 2019	1	35%	On going -Suspended
3	CONCRETING OF ROAD NETWORK	7,869,158.00	MAY 25, 2018	December 20, 2018		100%	Completed
4	CONSTRUCTION OF TRAINING CENTER WITH AMPHITHEATER	18929762.68	AUGUST 7, 2018	May 07, 2019	2	87.10%	On going
5	CONSTRUCTION OF LIBRARY (MADDELA)	17769741.34	APRIL 30, 2018	January 24, 2019	2	79.05%	-On going
6	CONSTRUCTION OF TEACHER EDUCATION	14799572.08	May 2, 2018	January 26, 2019	1	100%	Completed

7	CONSTRUCTION OF RDET BUILDING	14799572.08	May 25, 2018	December 20, 2018	1	100%	Completed
8	CONSTRUCTION OF CENTRALIZED WATER TANK	2642193.28	JUNE 19, 2018	October 07, 2018	1	81.77%	On going
9	CONSTRUCTION OF ICT BUILDING	19818879.45	AUGUST 10, 2018	March 27, 2019	2	100%	Completed
10	CONSTRUCTION OF FARM MECHANICS LABORATORY BLDG.	4626343.46	February 20, 2018	September 17, 2018	1	100%	Completed
11	CONSTRUCTION OF STUDENT CENTER	11126016.08	April 30, 2018	December 26, 2018	1	100%	Completed
12	CONSTRUCTION OF PRE-SCHOOL LABORATORY BLDG.	4260227.60	FEBRUARY 19, 2018	September 16, 2018		100%	Completed
13	CONSTRUCTION OF ICT ACADEMIC BUILDING	14798834.67	May 25, 2018	February 14, 2019	1	100%	Completed

PREPARED BY:


RICHARD P. PABLO

OIC Director, PPSD