

Republic of the Philippines
QUIRINO STATE UNIVERSITY
 Diffun, 3401, Quirino

STATUS OF PROJECTS PROCURED AS OF SEPTEMBER 21, 2015

Item no.	NAME OF PROJECT	CONTRACT AMOUNT	DATE STARTED	TARGET COMPLETION DATE	EXTENSION	ACCOMPLISHMENT TO DATE	REMARKS
1	SUPPLY AND DELIVERY OF FOUR WHEEL DRIVE VEHICLE FOR QSU - CABARROGUIS CAMPUS	Php 1,495,000.00	March 20, 2015	June 20, 2015		100% COMPLETED	COMPLETED APRIL 15, 2015
2	SUPPLY & DELIVERY OF PCR MACHINE FOR THE BANANA TISSUE LABORATORY	Php 999,999.00	June 19, 2015	AUG. 19, 2015		100% COMPLETED	COMPLETED JULY 20, 2015
3	SUPPLY & DELIVERY OF BIOLOGY LABORATORY EQUIPMENT	Php 899,000.00	June 23, 2015	SEP. 23, 2015	October 20, 2015	10 % COMPLETED	Delay was caused by stricter customs policies
4	SUPPLY & DELIVERY OF CONSTRUCTION MATERIALS FOR THE COMPLETION OF I.T BUILDING - LOT 1	Php 1,516,962.00	June 25, 2015	OCT.25, 2015		94% completed	ongoing
5	SUPPLY & DELIVERY OF CONSTRUCTION MATERIALS FOR THE COMPLETION OF I.T BUILDING - LOT 2	PhP 692,000.00	June 25, 2015	OCT.25, 2015		10% Completed	ongoing
6	SUPPLY & DELIVERY OF CONSTRUCTION MATERIALS FOR THE COMPLETION OF I.T BUILDING - LOT 4	Php 256,135.00	June 25, 2015	OCT.25, 2015			
7	CONSTRUCTION OF SCIENCE LABORATORY BUILDING	Php 4,384,164.82	June 26, 2015	DEC. 31, 2015		78% Completed	ongoing
8	CONSTRUCTION OF FOODS AND BAKING LABORATORY BUILDING	Php 4,390,182.70	June 30, 2015	DEC. 31, 2015		60% completed	ongoing
9	CONSTRUCTION OF TWO UNITS-FIVE CLASSROOM BUILDING	Php 7,839,168.89	SEP. 01, 2015	DEC. 31, 2015		5% Completed	ongoing
10	REPAIR / REHABILITATION OF GYMNASIUM	Php 999, 541.36	SEP. 14, 2015	DEC. 31, 2015		5% Completed	ongoing
11	SUPPLY AND DELIVERY OF TWO(2) UNITS GENERATOR SETS FOR QSU-MADDELA CAMPUS	Php 1,329,000.00	SEP. 14, 2016	DEC.14, 2015		awaiting delivery	ongoing

Prepared by:

ELIZABETH G. SOMERA
 Project Engineer